

# CONSULTATION PROCESS

#### Kadaltilla

(Adelaide Park Lands Authority)

30 March 2023

# AGENDA

**Declared Area** 

Program Overview


Prescribed Works Period & Key Dates

**Proposed Works** 

Road Schedule


Further Improvements

#### **2023 DECLARED AREA**



The Declared Area has been developed to facilitate the delivery of VA500 objectives, while limiting disruption where possible.

# DECLARED AREA CHANGE



#### PROGRAM OVERVIEW

#### 2023 VALO Adelaide 500 Event Dates: 23-26 November 2023

28 Aug 2023

17 Nov 2023 22 - 26 Nov 2023

30 Nov 2023

28 Jan 2024

Commencement of Prescribed Works Period

All Precinct Roads Closed

Event Declared Period

All Precinct Roads Open

Graduated openings.
Bartels & Hutt – 28 Nov
Dequetteville – 28 Nov
Wakefield – 30 Nov

End of Prescribed Works Period

#### **WORKS PROGRAM PHASING**


- The Adelaide 500
   infrastructure
   construction will be
   completed in a phased
   approach to minimise
   occupation of
   parklands where
   possible
- Handover of parklands will be facilitated with CoA as required to enable the commencement of infrastructure works
- Handback of parklands will be scheduled as soon as dismantle works are complete and areas are cleared to return to open parklands space




# KEY DATES

2023 VA500 Key Milestones	From	То	Duration
Prescribed Works Period	Monday, 28 August 2023	Sunday, 28 January 2024	154
Road Occupation - Hutt St & Bartels Rd	6am Friday, 17 November 2023	6am Tuesday, 28 November 2023	12
Road Occupation - Dequetteville Tce	6am Friday, 17 November 2023	3pm Tuesday, 28 November 2023	12
Road Occupation - Wakefield Rd	6am Friday, 17 November 2023	6am Thursday, 30 November 2023	14
	Wednesday, 15 November 2023	Friday, 1 December 2023	16
Central North E/W Bike Path Central South E/W Bike Path	Monday, 23 October 2023	Friday, 22 December 2023	60
Contral Count E/ W Birto F du l	Wieriady, 20 00tober 2020	1 Hady, 22 Bosombor 2020	00
Park 16 Precinct Lock Down (Park 14 & 15 to commence Tuesday 21 Nov)	Sunday, 19 November 2023	Tuesday, 28 November 2023	9
Declared Period	Wednesday, 22 November 2023	Sunday, 26 November 2023	5

#### 2023 VA500 ROAD CLOSURES




#### 2023 VA500 ROAD OPENINGS



#### HARVEST ROCK INTERFACE

- VA500 has been consulting with CoA, SATC and Harvest Rock Festival to coordinate interface of events.
- Harvest Rock through amending contracted infrastructure delivery programs, noting infrastructure will need to be installed in the week post Harvest Rock adding lane restrictions and road closures to Bartels Rd post the Harvest Rock proposed road closure.



Key A500 Build Progress

Wakefield Rd Corporate: 9 October

OP2 Install: 16 - 17 October OP3 Install: 26 - 27 October

Barriers Dequetteville: 23 - 29 October Barriers Bartels, East Tce, Wakefield:

30 October - 6 November

OP 4 Install: 30 October - 31 October

Concert Stage Early Works




PROJECT
2022 Adelaide 500
Adelaide Parklands
Adelaide, South Australia, Australia
TITLE
Harvest Rock Interface 6 Nov

PO BOX 50 ADELAGE SA 5000
WHAT ADMINISTRATION AND PROJECT No. REVISION
K133 22005 02

### CYCLE/PEDESTRIAN PATH UPGRADES

- Throughout Parks 15 & 16 there are a combination of paved asphalt and rubble pathways that:
  - Kick-up a lot of dust requires considerable maintenance and application of mining-grade dust suppressant;
  - Alternatively turn to mud following rain;
  - A poor alternative route for cyclists when the two East/West pathways are closed;
  - Form key travel routes for patrons; and
  - Create key inter-connecting cycle, pedestrian and disabled access routes between parks.
- Prior to the 2022 Adelaide 500 Paths 3, 4 & 6 were upgraded to mitigate event risk and improve patron experience for the Adelaide 500 and other park land users
- It is proposed that prior to the 2023
   Adelaide 500 further path ungrade works



#### PARK 16 FURTHER CONSIDERATIONS

The Adelaide 500 are seeking further engagement on the following Park 16 items:

- Office of the Technical Regulator (OTR) have advised updates and amendments to AS/NZS.3000, AS/NZS.3002 & AS/NZS.61439 that have come into effect and deem inground electrical services in Park 16 are non-compliant
- Completion of 'Float Park' mound precinct

Removal of legacy toilet block





